

## **APPENDIX E**

### **PROGRESS OF CURRENT CYCLE CITY AMBITION GRANT PROJECTS**

PROJECT NO 14135 Wandlebury to Babraham

Scheme complete

PROJECT NO 14136 Whittlesford to Granta Park

Scheme complete

PROJECT NO 14137 Links to Foxton Station

Scheme complete

PROJECT NO 14138 Swavesey to Buckingway

Scheme complete

PROJECT NO 14139 Huntingdon Road

Scheme approved

Construction work commenced 5th January 2015

Completion due July 2015

PROJECT NO 14140 Hills Road

Scheme approved

Construction work commenced 26th January 2015

Completion due September 2015

PROJECT NO 14141 Trumpington Road

Scheme approved

Detailed design underway

Construction due to commence May 2015